



Engineering Services

Updated September 9, 2022

Pages Dairy Road Widening & Resurfacing BOCC District 3

Project Photo



Current Status:

- Construction completion in March 2022.

Project Team Members:

Engineering Firm: Connelly & Wicker

Contractor: Petticoat-Schmitt

Construction Engineering Inspection: ETM

Project Manager: Robert T. Companion, PE

Project Summary

Project Limits:

Pages Dairy Road (SR 200A) from Felmor Road to Chester Road (2.64 miles)

Project Goals:

- Widen and resurface the roadway to 11' lanes with 5' paved shoulders / bike lanes

Construction Activities:

- Widen and mill & resurface the roadway to 11' lanes with 5' paved shoulders / bike lanes
- Regrade the ditches as required to accommodate new lane and shoulder widths
- Restore all driveways effected by construction activities
- Replace triple cross drain bridge
- Pavement began on 11/29/2021.
- Substantial completion reached January 21, 2022.

Project Schedule:

- Construction began January 2021
- Final completion in March 2022.

Project Budget:

\$ 1,250,000 - FDOT CIGP Grant
 \$ 3,682,000 - County Funding
\$ 4,932,000 - Total